

**Proposed 2024 – 2025 Absolute Work Windows**

The weekend dates shown below represent NCTD’s proposed work windows that will require the annulment of all rail traffic for a period of up to 48 hours, commencing after the last scheduled passenger train passes through the construction limits on Saturday morning at approximately 00:30, until approximately 00:30 the following Monday morning. The AWW Limits extend north from Santa Fe Depot in San Diego, CA, unless otherwise noted.

<b>2024 Dates:</b>	<b>Current Planned Project Assignments</b>	<b>AWW Limits</b>
October 12 <sup>th</sup> and 13 <sup>th</sup>	<i>DMB5</i>	CP Songs MP 209.2 to SF Depot
<i>November 16<sup>th</sup> and 17<sup>th</sup></i>	<i>DMB5</i>	CP Songs MP 209.2 to SF Depot

<b>2025 Dates:</b>	<b>Current Planned Project Assignments</b>	<b>AWW Limits</b>
January 11 <sup>th</sup> and 12 <sup>st</sup>	<i>DMB5</i>	CP Songs MP 209.2 to SF Depot
January 25 <sup>th</sup> and 26 <sup>th</sup>	<i>DMB5</i>	CP Songs MP 209.2 to SF Depot
February 22 <sup>nd</sup> and 23 <sup>rd</sup>	<i>DMB5</i>	CP Valley MP 242.16 to SF Depot
March 8 <sup>th</sup> and 9 <sup>th</sup>	<i>DMB5</i>	CP Songs MP 209.2 to SF Depot
March 22 <sup>nd</sup> and 23 <sup>rd</sup>	<i>DMB5</i>	CP Songs MP 209.2 to SF Depot
October 11 <sup>th</sup> and 12 <sup>th</sup>	<i>DMB5</i>	CP Songs MP 209.2 to SF Depot
October 25 <sup>th</sup> and 26 <sup>th</sup>	<i>DMB5</i>	CP Songs MP 209.2 to SF Depot

**Project Legend**

<b>SANDAG Projects</b>	DMB5 – Del Mar Bluffs Phase 5	SDDT – San Dieguito Lagoon Double Track	SOPDT2 – San Onofre to Pulgas DT Ph2
	BLDT - Batiqitos Lagoon Double Track		
<b>NCTD Projects</b>	Broadway – CP Broadway (BNSF Junction)		
	MOW – Maintenance of Way		
	Bridge 225.4 Structural Repairs		
<b>Third Party</b>	CitySD – Miramar Pipe Bridge Mod		

**Notes:**

- Future calendar year dates can be proposed by continuing a similar pattern of selecting a weekend late in the first quarter of the year, and the first weekend of the last quarter, with the AWW’s spaced equally (approximately 6-8 weeks) apart.
- Italicized dates and projects have been added to the calendar, revised, or are tentative.